#### **HFIR Scientific Facilities Upgrade Project**

*M. B. Farrar,<sup>a</sup> C. D. West*<sup>b</sup> Oak Ridge National Laboratory

The U.S. Department of Energy's High Flux Isotope Reactor (HFIR), at Oak Ridge, is undergoing a multiyear upgrade of its neutron scattering capabilities. The project includes a cold neutron source, described in a separate paper; a building to house the cold neutron instruments; modification of internal reactor components to provide more, larger neutron beams at each of the four neutron beam ports; expansion of the HB-2 thermal beam system to accommodate three beams and four instruments; modification of the other beam tubes to provide taller beams, with appropriate new monochromators; and several new instruments. The project is planned to minimize additional downtime by taking advantage of the scheduled six-month shutdown, in the year 2000, for changeout of the so-called permanent beryllium reflector. A proposal has also been made for extending the cold guide hall to provide space for two large SANS machines in an area remote from the reactor.

-----

ORNL is managed by Lockheed Martin Energy Research Corporation, under Contract No. DE-AC05-6OR22464 for the U.S. Department of Energy.

<sup>&</sup>lt;sup>a</sup> M. B. Farrar, Oak Ridge National Laboratory, P. O. Box 2008, Building 7964-C, Oak Ridge, TN 37831-6392

<sup>&</sup>lt;sup>b</sup> Presenting author: C. D. West, Oak Ridge National Laboratory, P. O. Box 2008, Building 7964-I, Oak Ridge, TN 37831-6430

# **COLD NEUTRON SOURCE (1)**

- BUILDING COMPLETE
  except "Safe Room"
- REFRIGERATOR EQUIPMENT RECEIVED, EXCEPT FOR THE DIESEL GENERATOR
   piping assembly has begun
- TEST OF FULL REFRIGERATOR (HELIUM) PLANNED FOR JANUARY 2000

# **COLD NEUTRON SOURCE (2)**

- HYDROGEN TEST OF COMPLETE SYSTEM (OUT-OF-PILE) PLANNED FOR FALL OF 2000
- PRELIMINARY ISSUE OF SAFETY ASSESSMENT REPORT SCHEDULED FOR APRIL 2000
- INSTALLATION AFTER POST-BERYLLIUM CHANGEOUT RESTART

# THE MAIN REACTOR MODIFICATIONS (1)

- FOUR NEW BEAM TUBES
  - HB-2, HB-4 are larger inside and outside the pressure vessel
  - HB-1, HB-3 are larger outside the pressure vessel
- NEW BERYLLIUM PERMANENT AND SEMIPERMANENT REFLECTOR RINGS
  - redesigned for larger HB-2, HB-4 beam tubes

# THE MAIN REACTOR MODIFICATIONS (2)

- NEW "CAGE" (THE SUPPORT STRUCTURE FOR THE REFLECTOR AND MANY OF THE REACTOR COMPONENTS)
  - redesigned to suit the larger beam tubes and the new permanent reflector
- NEW SHUTTERS
- NEW VESSEL SURVEILLANCE SPECIMEN MOUNTS AT HB-2 AND HB-4
  - redesigned to accommodate the vessel surveillance program through 2035

## STATUS OF REACTOR MODIFICATIONS (1)

- NEW REFLECTOR RINGS, NEW "CAGE", HB-1, -2 AND -3 BEAM TUBES
   fabrication underway
- HB-2 SHUTTER
  part of the CILAS contract (in place)
- HB-2 AND HB-4 VESSEL NOZZLE
  SURVEILLANCE SPECIMEN MOUNTS
  fabrication should begin in December

# STATUS OF REACTOR MODIFICATIONS (2)

- HB-1 AND HB-3 SHUTTER DESIGN COMPLETE
  - fabrication out for bids
- HB-4 BEAM TUBE AND COLD NEUTRON SOURCE MODERATOR ASSEMBLY IS IN FINAL DESIGN REVIEW
- HB-4 BEAM TUBE SHUTTER DESIGN SHOULD BE COMPLETE THIS MONTH, — fabrication should begin this year

# **HB-2 BEAMLINE**

- CONCEPTUAL DESIGN COMPLETE (CILAS)
- DETAILED DESIGN, FABRICATION AND INSTALLATION CONTRACT IN PLACE AND UNDERWAY (CILAS)
- BLOCK (PARAFFIN AND STEEL SHOT) DESIGN DRAWINGS ARE IN CHECKING STAGE
  - expect to go out for bids in January

# **HB-4 BEAMLINE**

- CONCEPTUAL DESIGN COMPLETE (CILAS)
- DETAILED DESIGN CONTRACT IN
  PLACE AND UNDERWAY (CILAS)
  - includes second SANS beamline as an option (not yet activated)
- FABRICATION AND INSTALLATION PHASES OF THE CONTRACT ARE AGREED AND IN PLACE, BUT NOT YET ACTIVATED
- BEAM ROOM EQUIPMENT REMOVAL
  PLAN IS DEFINED
- SHIELDING DESIGN CONCEPT NOT YET FINALIZED

# MONOCHROMATOR DRUMS (HB-1, -2, -3)

- MODEL (HALF-SCALE) OF NEW APERTURE WEDGE SYSTEM WORKS SUCCESSFULLY
  - larger aperture needed to suit taller beams
- DRUM DESIGN COMPLETE, DRAWINGS, (~250 OF THEM) APPROVED
  - package has gone out for bids
- SADDLE SHIELD DESIGN NOT YET
  COMPLETE
  - will be added to fabrication contract I later